



Cupertino Union School District

Measure H Bond Program Update

For

Citizens' Bond Oversight Committee

February 25, 2015

Cupertino Union School District

Measure H CBOC Progress Report

- Recently completed projects
- Projects in progress
- Program developments

Cupertino Union School District

Measure H– Recently Completed Projects

- Cupertino Middle School
 - New Multipurpose building
- Lawson Middle School
 - New track and field
- West Valley Elementary School – Phase 2
 - Seismic upgrade and modernization of Classroom Wing B

Cupertino Union School District

Measure H- Recently Completed Projects



**New Multipurpose Building
Cupertino Middle School**

Cupertino Union School District

Measure H- Recently Completed Projects



**New Multipurpose Building
Cupertino Middle School**

Cupertino Union School District

Measure H- Recently Completed Projects



**New Track and Field
Lawson Middle School**

Cupertino Union School District

Measure H- Recently Completed Projects



**Classroom Wing B
West Valley Elementary School**

Cupertino Union School District

Measure H– Projects In Progress

- Miller Middle School – Construction
 - Phase 1 – Modernization of classroom wings
 - Scheduled to reopen April 11, 2015
 - Phase 2 – Construction will start after Phase 1 is completed
 - Phase 3 – Construction will start after school ends
- Hyde Middle School – Phase 1 Construction
 - Phase 1 – Modernization of classroom wings
 - Scheduled to reopen April 11, 2015
 - Phase 2 – Construction will start after Phase 1 is completed
 - Phase 3 – Construction will start after school ends

Cupertino Union School District

Measure H– Projects In Progress

- West Valley Elementary School – Phase 3 Construction
 - Classroom Wing C – Modernization & seismic upgrades
 - Scheduled to re-open June 12, 2015
- Meyerholz Elementary School Construction
 - Administrative office remodel/expansion
 - Scheduled to re-open April 13, 2015
- Garden Gate Elementary School Modernization
 - Plans have been approved by the California State Architects Office (DSA)
 - Project is out to bid
 - Construction will start in June 2015

Cupertino Union School District

Measure H– Projects In Progress

- McAuliffe Elementary School Modernization
 - Plans are being reviewed by the California State Architects Office (DSA)
 - Project is out to bid
 - Construction will start in June 2015

- Muir Elementary School Modernization
 - Plans have been approved by the California State Architects Office (DSA)
 - Project is out to bid
 - Construction will start in June 2015

Cupertino Union School District

Measure H– Projects In Progress

- 2016 Modernization Projects in Design Development
 - Blue Hills Elementary School
 - De Vargas Elementary School
 - Dilworth Elementary School
 - Kennedy Middle School
 - Montclair Elementary School
 - Stevens Creek Elementary School

Cupertino Union School District

Measure H – Program Developments

- CBOC Chairman David Fung presented the CBOC's annual report to the CUSD Board of Education on February 10, 2015.
- Facility Modernization Department has a new Financial Analyst
 - Terry Loo (14 years as a buyer in CUSD Purchasing Department)

Questions & Comments

